



## Palmetto Bay Park

### Playground Updates

3/12/2024

- NSP has completed initial repairs/painting of the metal surfaces.
- Bliss Products completed repair of play shell and some patching of PIP.
- Additional playground items ordered from Bliss Products (Play Pod Traverse Curved-Lily Pads; Panel; Spring Rider; rail for Turn Across Deluxe) with shipping date of June 16, 2023. NSP installed all items August 7/8, 2023.
- Apparatus for 6-24 months ordered from Gametime (Stock Car; Balance Beam; Tots Bongos; Tots Rocker; Tots Thundering); including installation by DW Recreation. Installation completed August 11, 2023
- Purchase order processed for replacement of swings in Southwest quadrant of playground (Gametime). Permit Processed. Delivery by D.W. Recreation January 18-22, 2024. Installation and inspections completed February 9, 2024, including swing area PIP repair.
- Repair of PIP under new spring rider completed.
- Re-install Lily Pads completed by NPS October 2-3, 2023.
- Installation of new/additional Circular Bench October 2/3, 2023
- Bliss Products (PO40001) replacement of damaged and/or lifted surfaces (PIP); completed November 2023
- Partial repair of miscellaneous PIP areas completed February 3, 2024; completion of remaining repairs scheduled for Friday, March 1, 2024.
- Subsequent issues: replacement unit for recently broken play step and playhouse ridge caps ordered and to be installed inhouse.
- Professional Consultant (Kimley-Horn) - design and specification documents for new playground perimeter fencing – in process.
- New Play Step to replace broken piece and playhouse ridge caps arrived 3-7-24; installation coming soon!

