



## Notice of Palmetto Bay Park Capital Project Improvements

The Village of Palmetto Bay has initiated the following capital project improvement for Palmetto Bay Park to enhance the enjoyment and overall visitor experience. This may result in park closures until completion of projects (closures are indicated below, if any).

Palmetto Bay Park Capital Project Improvements:

---

### **1. Repairs of Playground Equipment**

We appreciate your understanding during the closures of Palmetto Bay Park as we continue to ensure our parks are held to the highest standards for our patrons. We look forward to welcoming you back once the work is completed.

If you have any questions, please contact us at 305.259.1255.

## Project Updates 2-28-24

1. NSP has completed initial repairs/painting of the metal surfaces.
2. Bliss Products completed repair of play shell and some patching of PIP.
3. Additional playground items ordered from Bliss Products (Play Pod Traverse Curved-Lily Pads; Panel; Spring Rider; rail for Turn Across Deluxe) with shipping date of June 16, 2023. NSP installed all items August 7/8, 2023.
4. Apparatus for 6-24 months ordered from Gametime (Stock Car; Balance Beam; Tots Bongos; Tots Rocker; Tots Thundering); including installation by DW Recreation. Installation completed August 11, 2023
5. Purchase order processed for replacement of swings in Southwest quadrant of playground (Gametime). Permit Processed. Delivery by D.W. Recreation January 18-22, 2024. Installation and inspections completed February 9, 2024, including swing area PIP repair.
6. Repair of PIP under new spring rider completed.
7. Re-install Lily Pads completed by NPS October 2-3, 2023.
8. Installation of new/additional Circular Bench October 2/3, 2023
9. Bliss Products (PO40001) replacement of damaged and/or lifted surfaces (PIP); completed November 2023
10. Partial repair of miscellaneous PIP areas completed February 3, 2024; completion of remaining repairs scheduled for Friday, March 1, 2024.
11. Subsequent issues: replacement unit for recently broken play step and playhouse ridge caps ordered and to be installed inhouse.
12. Professional Consultant (Kimley-Horn) - design and specification documents for new playground perimeter fencing – in process.